S No.	Description of Work	Date of Allotment	Contract Amount(Rs lakhs)	Tenor of Work Order(months)	Due date of completion	Revised Due Date/ Extension date	Percentage of completion	Revenue booked	Revenue booked in FY 2023-24	Revenue booked in FY 2024-25	Revenue to be booked This Year(for FY March 26)	Reason for non completion till Actual work order due date	Steel Structure & TMT	RCC & PCC
1	Construction of ROB LC-3 at Nagda-Kota near Mahidpur-Gogapur road onsharing base	11-09-2023	₹18.33Cr + 18%GST	18 months from LOA Date	11-03-2025	10-03-2026	27%	399.28	0	399.28	800	Due to land acquisition and delay in drwaing approval.	565 MT	11,200 M3
2	Construction of ROB LC-65 at Bhawani Mandi on Bhensoda Mandi on Sharing cost	11-12-2024	₹20.08Cr + 18%GST	25 months from LOA Date	10-01-2027		14%	157	0	157	1200	12 Months extension is in Process By Department Due to Land Acquisition And Site Hand Over.	987 MT	17,400 M3
3	Construction of ROBLC-65 at Nagda-Kota Rail Station near Bhawanimandi Station	07-12-2024	₹6.65Cr + 18%GST	12 months from LOA Date	06-12-2025		30%	186.18	0	186.18	400		435 MT	5,050 M3
4	Construction of ROB LC-06 at Khurai,Bina-Katni section under Jabalpur Division	17-01-2025	₹9.63Cr + 18%GST	18 months from LOA Date	16-06-2025		25%	64.89	0	64.89	700		522 MT	7,800 M3
5	Construction of ROB LC-3 at Nagda-Kota Rail Section	10-04-2024	₹15.91Cr + 18%GST	18 months from LOA Date	09-11-2025		57%	867	0	867	674		935 MT	4,100 M3
6	ConstructionofROBLC-254 at Rajendranagar Railway Station	02-10-2024	₹22.84Cr + 18%GST	18 months from LOA Date	01-04-2026		22%	167	0	167	1574		1,140 MT	6,125 M3
7	Construction of ROB in lieu of LC-79 between Marwani – Ratlam Station	13-04-2025	₹9.23Cr + 18%GST	18 months from LOA Date	12-10-2026		10%	50.22	0	50.22	778.76		594 MT	4,225 M3
8	Construction of ROB in lieu of LC-51 Between Ujjain-Bhopal Rail Section at Maksi	13-04-2025	₹14.93Cr + 18%GST	18 months from LOA Date	12-10-2026		12%	0	0	0	950		364 MT	2,215 M3
9	Construction of ROB in IRCON/2029/CGRP/E-TENDER/23-24/Urga-Dharamjaygarh/Package-1C	17-10-2025	₹110 Cr	15 months from LOA Date	18-03-2027								1,400 MT	9,835 M3
10	Construction of ROB in IRCON/2059/CGRP/E-TENDER/25-26/CERL II Urga - Dharamjaygarh	26-03-2026	₹103. 31Cr + 18%GST	15 months from LOA Date	27-06-2027									
11	we have raise invoice of steel compsite Girder work of LC-03, 65,06,&254 amount of							1264.51		1264.51				
						Total		**3156.08 Inc.18%GST**					**6,942**	**67,950 M3**
								Note: Bridge Pilling Work 1200MM Dia. 7300 Running Meter. Any Work : ETC						